

Service Learning Project - Monthly Update

Davis Creek Trail Marker Restoration Project

Jun July Aug Sep Oct Nov **Dec** **Jan** Feb

Team Member Name	History Period	# of Hours	Specific Work Done
(Lead) Lloyd Gonzales	2nd	17.5	website, handling and creating CAD drawings for CNC machine
Jaime Garcia	2nd	24.5	welding trail marker components together, social media
Halak Patel	5th	12	logistics handling, email/communication drafting and proofing

Summarize the work you've accomplished as a team in the past month:

- Successfully cut out the components necessary for fabricating one trail marker and welded it together
- Confirmed design with community partner and performed a demo installation of trail marker #1 at Davis Creek Regional Park

Explain difficulties, challenges, or concerns you have about your current implementation:

- Implementing the logistic and coordination aspects of event day will not be possible until we get very close to that installation date
- Transferring funding from the Rotary Club has proven to be a challenge, especially to the district JSL account

Work you will do in the coming month:

- Further develop website to publishable state; implement a sign-up form for volunteers if deemed ideal or necessary
- Finish remaining CNC cutouts and drawings; ideally, finish most, if not all, markers
- Establish event day, publicity, and funding ideas; plan accordingly

Have you had contact with your community partner(s) this month? **Yes**

If yes, what were the outcomes?

- Affirmation that current design is good to use for the remaining 9 markers
- Successful demo installation of trail marker #1 at the park

** Advisors, please read through the update form. By signing you agree that you had an actual MEETING with the group & discussed past, current, & future progress of the project. This is your time to help make your group as successful as possible.**

Advisor Signature _____ Date: _____